



HM Government of Gibraltar

Ministry of Education, Heritage,
Environment, Energy and
Climate Change

PRESS RELEASE

No: 300/2017

Date: 15th May 2017

Eastern Beach Progress

Further to last week's Press Release on programmed works to the beaches, which had suffered delays due to the recent and very late severe storms, Government is pleased to confirm that the Eastern Beach wall works will be sufficiently advanced by the 15th May to enable the placing of the concrete walkways and the beach tents. The laying of the walkways will commence on 15 May and will take a few days.

The beach wall southern access stairs and ramps will be completed by 15th May.

The construction of the remaining elements of the beach wall i.e. capping beam and temporary hoarding, up to a point just beyond the northern extent of the beach tents, will be completed between 15th May – 15th June 2017. This is the only aspect of the works that will be delayed, and will be carried out in a manner that will not impact nor interfere with the beach users.

Ministry of Education, Heritage, Environment, Energy and Climate Change

HM Government of Gibraltar • Duke of Kent House, Cathedral Square • Gibraltar GX11 1AA

t +350 20066491 (Centrex 4936) f +350 20066706 e mhe@gibraltar.gov.gi w gibraltar.gov.gi